

City of Savanna, IL**ENGINEER:**

Jared Fluhr, Project Engineer

Phone: (563) 424-3697

Email: jfluhr@msa-ps.com

Jayden Scheckel, Resident Engineer

Phone: (563) 451-3810

CONTRACTOR:

Fischer Excavating Inc.

Ron Smith, Superintendent

DATE: April 8, 2020**WACKER ROAD RECONSTRUCTION**

The intent of this letter is to update you of the construction taking place on Wacker Road. This update will discuss construction progress, business access, project schedule, detour route and traffic control.

COVID-19 Update: The Governor of Illinois' Executive Order in response to COVID-19 indicates that construction of public works infrastructure is essential, and can therefore continue. The City and Fischer Excavating (General Contractor) concur, therefore construction of Wacker Road will proceed as planned. Fischer and their sub-contractors will be implementing several measures to limit potential spread of COVID-19. Please exercise social distancing if you need to make contact with the contractor and/or engineer on-site.

CONSTRUCTION PROGRESS

Fischer Excavating resumed construction a few weeks ago and completed storm sewer installation on Willow Street & Hickory Street. They are currently working on roadway excavation and aggregate base installation. Driveway access will continue to be limited and coordinated on an individual basis. Fischer will then focus on completing the last phase of Wacker Road toward the end of this week. Their sub-contractors, Sjostrom and Civil, will soon follow completing curb & gutter, concrete sidewalks/driveways, and asphalt paving on Willow Street, Hickory Street, and Poplar Street.

SCHOOL ACCESS

Access to the school will continue from Wacker Road. However, access to Wacker Road will only be from the IL 84 (west end). Wacker Road will be closed east of the school, starting Thursday April 9th.

PROJECT SCHEDULE (TENTATIVE)

Fischer and their sub-contractors will continue working toward completion of Wacker Road by the beginning of summer. Remaining construction includes the following, along with the estimated schedule for completion:

Willow & Hickory Excavation & Base	April 3 – April 8
Willow & Hickory PCC Curb & Paving	April 10 – April 30
Wacker Road (Maple St. to Railroad Bridge)	April 9 – May 29
Poplar Street	April 8 – April 30
JC Carey Parking Lot	Late April
Sidewalks & ADA Ramps	Late April
Seeding & Miscellaneous Restoration	Late April - May

Final project completion is scheduled for *May 29, 2020, although a 1 month time extension is anticipated.*

